



















PREDVIDEN TERMINSKI PLAN:

objekt: UKC MB - DOGRADITEV GASILSKIH DVIGAL K HOSPITALNI STOLPNICI					
80		RENOVACIJSKA DELA PO ETAŽAH	159 days	Mon 26.10.20	Thu 3.06.21
81		Klet - nivo 0k	10 days	Mon 26.10.20	Fri 6.11.20
103		Pritličje - nivo 01	15 days	Mon 26.10.20	Fri 13.11.20
121		1. nadstropje - nivo 02	10 days	Mon 16.11.20	Fri 27.11.20
139		3. nadstropje - nivo 04	10 days	Mon 30.11.20	Fri 11.12.20
157		4. nadstropje - nivo 05	9 days	Mon 14.12.20	Thu 24.12.20
175		5. nadstropje - nivo 06	10 days	Mon 4.01.21	Fri 15.01.21
193		6. nadstropje - nivo 07	10 days	Mon 18.01.21	Fri 29.01.21
211		7. nadstropje - nivo 08	10 days	Mon 1.02.21	Fri 12.02.21
229		8. nadstropje - nivo 09	10 days	Mon 15.02.21	Fri 26.02.21
247		9. nadstropje - nivo 10	10 days	Mon 1.03.21	Fri 12.03.21
265		10. nadstropje - nivo 11	10 days	Mon 15.03.21	Fri 26.03.21
282		11. nadstropje - nivo 12	10 days	Mon 29.03.21	Fri 9.04.21
299		2. nadstropje - nivo 03- intezivna nega	10 days	Mon 12.04.21	Fri 23.04.21
317		12. nadstropje - nivo 13	10 days	Mon 26.04.21	Fri 7.05.21
334		13. nadstropje - nivo 14	10 days	Mon 10.05.21	Fri 21.05.21
351		14. nadstropje - nivo 15	9 days	Mon 24.05.21	Thu 3.06.21
368		15. nadstropje - nivo 16	9 days	Mon 24.05.21	Thu 3.06.21